# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Package-2, Includes 5 works of Rs. 245.00 Lakhs 1. Improvements to Roads and Drains at Mariyannapalya Church to Defence Layout and Dynasty Layout in Ward No 06 Byatarayanapura Sub Division 2. Improvements to Drains and Asphalting to Roads at Balaji Layout Near Railway Gate in Ward No 06 Byatarayanapura Sub Division 3. Improvements to Drains and Asphalting to Roads at Vidyasagar Layout and Surrounding Area in Ward No 06 Byatarayanapura Sub Division 4. Improvements to Drains and Asphalting to Roads at Bharathnagar Saw mill Road in Ward No 06 Byatarayanapura Sub Division 5. Improvements to Drains and Asphalting to Roads in Shirdi Sai Nagara and Hegdenagara in Ward No 06 Byatarayanapura Sub Division |
| 2 | Amount of Work Portion | 2,41,59,511.00 |
| 3 | Estimated Cost | 245.00 Lakhs |
| 4 | Name of Contractor | Sri. G Venkatesh, HAL 2nd Stage, Indira Nagara, Bangalore |
| 5 | Agreement No | EE/BTP/AG/11/2018-19, Date: 30.06.2018 |
| 6 | No and date under which work order issued | BBMP/EE/BTP/WO/11/2018-19, Date: 30.06.2018 |
| 7 | Time limit originally fixed for completion | 4 Months |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | Form 01.11.2019 to 15.06.2020 |
| 15 | Date of recommending time limit applied for | 228 Days |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under progress EOT is recommended for sanction without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |

Assistant Engineer
Ward No. 06(Thanisandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer

Chief Engineer